

**PUBLIC WORKS MEETING - CITY OF ROELAND PARK**  
**4600 W. 51<sup>ST</sup> Street, Roeland Park, KS 66205**  
**Monday, July12, 2010**  
**6:00 P.M.**

1. CALL TO ORDER
2. OLD BUSINESS
3. NEW BUSINESS
  - a. Engineer's Report
    - i. RC12-014
    - ii. CARS Program – 53<sup>rd</sup> and BV
    - iii. 2011-2015 CARS Report
    - iv. 2010 Street Improvements
    - v. RC12-12
    - vi. Roeland Park Elementary School Demolition
    - vii. Miscellaneous
  - b. Public Works Department Report
    - i. Street Maintenance Update
4. OTHER MATTERS
  - a. Brownfield's Report
5. ADJOURN

## **Engineer's Report**

By: Bill Cunningham

07/12/10

### **RC12-14**

- The contractor has been undertaking finish grading on 54<sup>th</sup> Terrace. The Street contractor will be able to undertake the street mill and overlay next.
- The contractor is installing the bank stabilization products, including mats and soils along the creek banks west of Roe. Planting will come later as weather allows.
- The sanitary sewer main work is almost complete the last of the work along Rosewood is being completed.
- They are working on the concrete storm drainage transition structure beneath Sherwood. Also laterals that collect water from the streets and convey it to the open creek are being constructed.

### **CARS Program**

- The contractor is procuring bonds and insurance for the project.
- A preconstruction meeting with the contractor, city and utilities will be scheduled.
- The project will begin shortly after the preconstruction meeting.

### **2011-2015 CARS Report**

- A submittal for the 2011-2015 CARS streets has been prepared and submitted to the County for potential funding. Awaiting results back from the County to see if 55<sup>th</sup> Street will be funded for 2011.

### **2010 Street Improvements**

- Mill and Overlay is about 90% complete, remaining are 54<sup>th</sup> Terr. and the intersection of 51<sup>st</sup> and Howe.

### **RC12-12**

- The second public education meeting had been rescheduled for September 15<sup>th</sup> to allow for some replanting and growing. This will be a neighborhood walk through with David Flick to discuss the care and maintenance of the planted materials with homeowners and City Staff is planned.
- Contractor issues.

### **Roeland Park Elementary School Demolition**

- Bids were taken on June 2<sup>nd</sup> with recommendation to the Council. Harvey Brothers Trucking and Wrecking is the apparent low bidder. Contract documents have been delivered to the contractor to obtain insurance and bonding for the project.

### **Miscellaneous**

- **FEMA- LOMAR studies for RC 12-013, RC 12-012 and RC 12-014.**
- **Separate drainage problems around City.**
- **Skateboard Park repairs.**